



MARINE DELIVERY CHECK LIST

PRE-DELIVERY INSPECTION AND FINAL DELIVERY

DEALER:				CUSTOMER:			
Dealer's Name		Phone Number		Dealer No.		Customer's Name	
Address		City		Province	Postal Code		Phone Number
Address		City		Province	Postal Code		
Outboard Model/Type		Outboard Motor Serial No.		Engine No.		Boat Brand	
						Boat Model	
						Max. HP Rating	
						Boat Length	

Please check the box for each item you have verified as correct. Refer to the Set-Up Instructions, Shop Manuals and Rigging Guide. Follow those specific procedures in detail.

SET UP

<input type="checkbox"/> PRE-INSTALLATION, EXTERNAL APPEARANCE <ul style="list-style-type: none"> Check for paint scratches. Check for paint defects. <input type="checkbox"/> INSTALLATION <ul style="list-style-type: none"> Correct installation location, height. Check motor mount bolt torque. Check sealant applied to mount bolt holes. <input type="checkbox"/> STEERING SYSTEM <ul style="list-style-type: none"> Check for smooth operation, making sure the motor does not interfere with the control cables, steering cable and/or link arm, wire harness etc. when the steering wheel is turned fully left or right. <input type="checkbox"/> ENGINE OIL <ul style="list-style-type: none"> Check engine oil level. <input type="checkbox"/> GEAR OIL <ul style="list-style-type: none"> Check for proper gear oil level. Make sure the level and drain plugs are tight. Use gear oil with the correct API service classification <input type="checkbox"/> ALL NUT, BOLTS & OTHER FASTENERS <ul style="list-style-type: none"> Check and tighten as necessary. 	<input type="checkbox"/> ELECTRICAL SYSTEM/GAUGES <ul style="list-style-type: none"> Check all connections. Battery is fully charged and polarity correct. Make sure meters, indicators and switches are correctly connected. <input type="checkbox"/> REMOTE/TILLER CONTROL SYSTEM <ul style="list-style-type: none"> Make sure the control lever selects forward, neutral and reverse gears. Check for full throttle capability and for smooth operation over the range of motion. <input type="checkbox"/> FUEL SYSTEM <ul style="list-style-type: none"> Be sure the fuel lines are connected securely. Check for fuel leaks. If necessary, repair immediately. <input type="checkbox"/> TILT MECHANISM <ul style="list-style-type: none"> Operate the Power trim/ tilt switch on the motor and at the remote, ensure tilt operation smooth. Check the trim meter functions. Operate the steering with motor in the up position; make sure nothing interferes with the motor. Make sure the tilt stopper locks at full up. Check power tilt oil level, motor locked at full up.
-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

WATER TRIALS OPERATIONAL CHECK LIST

<input type="checkbox"/> OUTBOARD MOTOR INSTALLATION <ul style="list-style-type: none"> Check that there are no leaks from mountings. Check boat for balanced weight distribution. Check that the exhaust port is 125mm above the water line with the boat at rest. <input type="checkbox"/> OUTBOARD MOTOR OPERATION <ul style="list-style-type: none"> Check operation of choke and neutral switches. Check cooling water comes out the telltale port. Check motor operation at trolling speed. Check water does not overflow the transom. 	<input type="checkbox"/> LEAKS <ul style="list-style-type: none"> Check for leaks from fuel lines and/or connections. Check for water leaks. Check for exhaust or oil leaks. <input type="checkbox"/> PROPELLER SELECTION <ul style="list-style-type: none"> Check engine RPM. At full throttle the engine should reach maximum recommended RPM. Do not operate at full throttle for more than 2 minutes at a time. Make sure the propeller does not ventilate at full throttle when trimmed out. 		
Prop Brand	Prop Model	Prop Size	Max. Engine RPM
AFTER WATER TRIALS			
<input type="checkbox"/> CHECK & CLEAN THE OUTBOARD MOTOR		<input type="checkbox"/> CHECK NO WATER IN THE GEAR OIL	
<input type="checkbox"/> FLUSH MOTOR AFTER USING IN SALT OR TURBID WATER		<input type="checkbox"/> NO FUEL, OIL OR WATER LEAKS	

CUSTOMER DELIVERY CHECK LIST

<input type="checkbox"/> Inspected the unit and verified it is in proper operating condition.	<input type="checkbox"/> Reviewed Warranty Coverage Terms and Conditions.	<input type="checkbox"/> Explained maintenance intervals.	<input type="checkbox"/> Explained safety precautions.
<input type="checkbox"/> Reviewed Owner's Manual.	<input type="checkbox"/> Completed Product Registration form.	<input type="checkbox"/> Explained boat and motor operation.	
I have received the following:			
<input type="checkbox"/> Owner's Manual	<input type="checkbox"/> Warranty Policy	<input type="checkbox"/> Copy of Product Registration Form	
			Customer Signature: _____
		Date: _____	Dealership Signature: _____

A dealer representative has reviewed the operation of this unit, and the above check lists with me. I have reviewed and understood the warranty policy. I have visually inspected the unit and found no defects.